



Gray's Meadow Remediation and Restoration Project


May 18, 2022
BEIPC Meeting

Gray's Meadow Remediation and Restoration

- 695-acre wetland site owned by IDFG that was previously drained for agriculture and is contaminated with heavy metals.
- EPA, IDFG and RP are collaborating to remediate and restore the site toward a healthy and historic wetland condition.
- Reduce metals contamination.
- Return agricultural land to productive wetland habitat.
- Provide clean recreational, educational and cultural opportunities for public use.



Gray's Meadow Overview




A photograph of a pump station structure situated in a wetland area. The structure is a small, elevated building with white corrugated metal siding and a dark roof. It is supported by a metal frame. A white pipe runs along the side of the structure. The surrounding area is a wetland with shallow water, green algae, and patches of yellowish-brown vegetation. In the background, there are trees and mountains under a cloudy sky. The text "Cave Lake Wetland Pump Improvement Project" is overlaid in a large, white, serif font.

Cave Lake Wetland Pump Improvement Project

Cave Lake Wetland

- Construction began in March 2021 and was completed May 13.
 - Moved pump discharge from Black Lake to the Coeur d'Alene River.
 - Installed 695 linear feet of 24-inch HDPE pipe.
 - Installed outlet structure along Coeur d'Alene River




An aerial photograph of a large-scale construction project for a wetland pump improvement. The site is characterized by extensive areas of exposed brown earth and mud, with several large, irregularly shaped pits or basins filled with water or slurry. A network of dirt roads and tracks crisscrosses the site. Various pieces of heavy machinery, including yellow excavators, bulldozers, and a large red and white crane, are visible. Several white pickup trucks and other vehicles are parked in different areas. In the upper left, a body of water reflects the sky. A road with a bridge structure runs diagonally across the upper portion of the image. The overall scene depicts a complex engineering project in a natural, possibly wetland, environment.

Lamb Peak Wetland Pump Improvement Project

Lamb Peak Wetland Pump Improvement Project

- Construction began October 12, 2021.
- Work includes:
 - Moving pump outlet to Coeur d'Alene River.
 - Installing gravity discharge to Black Lake tie-channel.
 - Moving pumphouse closer to outlet locations within the wetland.
 - Replacing bridge over top Black Lake tie-channel to handle construction equipment.
 - Widening Lamb Peak Access road for construction equipment.
- Construction anticipated to be completed by mid May of 2022.


Lamb Peak Wetland



Lamb Peak Wetland



New Bridge



Lamb Peak
Access Road
Widening



East Bridge
Approach



Lamb Peak Wetland



Sump Structure

Floor for Pumphouse and Conveyance Channel

Pump Discharge Outlet

Gravity Discharge Outlet Installation



Remediation Design




- Remediate soils above 530 mg/kg lead
- Till or remove and cap with 1-foot clean soil to isolate from foraging waterfowl, prevent erosion
- Cover with water to minimum depth of 6 feet year round

Cave Lake Wetland Remediation



Lamb Peak Remediation






Restoration Design


Restoration Design

- Six wetland cells throughout the Cave Lake and Lamb Peak Wetlands, 3 cells in each.
- Allow for water surface elevations to flux plus 3 feet and minus 3 of the Typical Management Pool elevation.
- Provide infrastructure for water management and maintenance.
 - Inlet and Outlet Controls within each cell (3 cells in each wetland)
 - Inlet and Outlet Controls within each wetland (Lamb Peak and Cave Lake)
- Develop habitat grading to represent the IDFG wetland depth-area targets.
- Incorporate variable and diverse topography with varying edge habitat into the grading to provide hydrological variability in depth and duration.

Restoration Grading From the Beginning



Lamb Peak Wetland Grading



Schedule

- Lamb Peak Construction complete in May 2022.
- 100% Basis of Design Report/Remedial Action and Restoration Work Plan – May 2022.
- Contractor procurement - June and July 2022
- Remediation and Restoration Construction - August 2022 through 2024.

Questions?

